# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvements to Roads & Drains at Teachers Layout, Raghavendra Layout, Balaji Layout in Ward no: 11, |
| 2 | Amount of Work Portion | 4422541/- |
| 3 | Estimated Cost | 49.00 Lakhs |
| 4 | Name of contractor | K. Anil Kumar |
| 5 | Agreement No. | 35/20-05-2016 |
| 6 | No. and date under which work order issued | 35/20-05-2016 |
| 7 | Time limit originally fixed for completion | 90 Days. |
| 8 | Date of application by the contractor for granting extension of time | 17-08-2016 |
| 9 | Date of receipt of application in the sub division office | 17-08-2016 |
| 10 | Extension granted if any | - |
| | i) | - |
| | ii) | - |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | - |
| 12 | Work carried out during 1st extension | - |
| 13 | Work carried out during 2nd extension | - |
| 14 | Time now applied for | 255 Days |
| 15 | Date of recommending time limit applied for | 17-08-2016. |
| 16 | Whether the orginal application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | - |
| 20 | Whether notice as per clause of contract has been issued. | Yes |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Delay due to Carry Predic work had to be executed, |
| 22 | Remarks of the EE with the daily rate of penalty proposed | — 11 — |

Assistant Engineer
AE-11

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು
Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Chief Engineer
Yelahanka Zone, Bangalore-92
Chief Engineer
Yelahanka Zone
North Bangalore Mahanagara
Palike
Bangalore 92